

CHANGE ORDER # 1

PROJECT: York Road Baseball Field Parking Lot

CONTRACT NO.:

PROJECT NUMBER:

CONTRACTOR: R.J. Platten Contracting Co.

CHANGES ORDERED: **+/- Change (\$)**

Additional cost to complete project (see attached) +\$ 17,234.40

TOTAL CHANGE: +\$ 17,234.40

(Change Order #1 = \$17,234.40 - \$9,904.83 (10% contingency) = \$7,329.57)

SUMMARY

DOLLARS

Original Contract Total: (without 10% contingency = \$9,904.83)	\$ 99,048.30
Net Change Previously Authorized:	\$ 0.00
Net Change, This Change Order #:	\$ 17,234.40
New Authorized Total:	\$ 116,282.70

NOTE: A. The aforementioned changes, and the work affected thereby, are subject to all contract stipulations and covenants;
 B. The rights of the Public Agency are not prejudiced; and
 C. All claims against the Public Agency which are incidental to, or as a consequence of, the above changes are satisfied.

APPROVED:
OWNER

APPROVED:
CONTRACTOR

Signature

Signature

Title

Title

Date

Date

The R.J. Platten Contracting Co.

Since 1922

5/17/2010
Mark Schmitzer
City of North Royalton
11545 York Rd.
North Royalton Oh 44133

RECEIVED
CITY OF N. ROYALTON
MAY 17 2010 AD
ENGINEERING DEPT.

Re; York Rd. Baseball Field
Parking Lot

ADDITIONAL WORK PERFORMED

4/30/2010

Used M.S. 800 concrete at the apron area so it could be driven on in 24 hrs.
19 c.y. @ \$20.00.

Total amount this item; **\$380.00**

5/04/2010

Poured an additional 7" thick concrete ramp to the baseball diamond entry gate.
270 s.f. @ 7.50.

Total amount this item; **\$2,025.00**

5/04/10

Repaired electrical line that was struck when excavating for drain tile. An additional quazite pull box was installed along with new wire to the western light pole.

Hillside Electric. \$1,210.00 (See Invoice)

410 John Deere 3 hrs. @ \$85.00- \$255.00

Labor 4hrs@\$50.00 \$200.00

Total amount this item; **\$1,665.00**

5/04/2010

Excavated-Undercut unsuitable soil area behind the outfield fence. Placed fabric and 1 & 2 stone.

Labor 8hrs @ 50.00 - \$400.00

790 John Deere 8 hrs. @ \$150.00 - \$1,200.00

Tandem Dump Truck. 8 hrs. @ \$70.00 - \$560.00

650 John Deere Dozer 2 hrs. @ \$85.00 \$170.00

1 & 2 Recycled Concrete 122.25 ton @ \$16.33 - \$1,996.34

Total amount this item; **\$4,326.34**

14490 York Road • North Royalton, Ohio 44133 • Phone 440/237-8070 • Fax 440/237-1887

The R.J. Platten Contracting Co.

Since 1922

5/05/2010

Install 12" Hancore sewer pipe across the parking lot. 80 l.f. Pipe supplied by North Royalton.

Labor 4hrs. @ 50.00 -	\$200.00
410 John Deere 4hrs. @ \$85.00 -	\$340.00
Tandem Dump Truck 4hrs. @ \$70.00 -	\$280.00
650 John Deere Dozer 2hrs. @ \$85.00	\$170.00
#57 recycled stone 10.87 @ 18.00 -	\$195.66 (Tri County)

Total amount this item; **\$1,185.66**

5/05/2010

Excavated-Undercut unsuitable soil under roadway at parking lot entrance area.

Labor 4hrs. @ 50.00 -	\$200.00
790 John Deere 2hrs. @ \$150.00 -	\$300.00
Tandem Dump Truck 2hrs. @ \$70.00 -	\$140.00
Filter Fabric from yard stock. L.S. @	\$100.00
1 & 2 Recycled Concrete. 47.15 ton @ \$16.33 -	\$769.95

Total amount this item; **\$1,509.95**

5/06/2010

Excavated Undercut unsuitable soil in drive entry area.

Labor 4hrs. @ 50.00 -	\$200.00
790 John Deere 5hrs. @ \$150.00 -	\$750.00
650 John Deere Dozer 3hrs. @ \$85.00 -	\$255.00
Tandem Dump Truck 8hrs. @ \$70.00 -	\$560.00
1 & 2 Recycled Concrete 111.55 ton @ \$16.33 -	\$1,821.61
Stabilization Fabric (See H.D. Invoice)	\$352.00

Total amount this item; **\$3,938.61**

5/07/2010

Excavated-Undercut unsuitable soil in drive entry area.

Labor 4 hrs. @ \$50.00 -	\$200.00
790 John Deere 4hrs. @ \$150.00 -	\$600.00
650 John Deere Dozer 4hrs. @ \$85.00 -	\$340.00
Tandem Dump Truck 4hrs. @ \$70.00 -	\$280.00
1& 2 Recycled Concrete 48 ton @ \$16.33 -	\$783.84

Total amount this item; **\$2,203.84**

Total Additional Work Performed; **\$17,234.40**

14490 York Road • North Royalton, Ohio 44133 • Phone 440/237-8070 • Fax 440/237-1887