

CHANGE ORDER NO. 1  
ORD. NO. 08-194  
EXHIBIT "A"

**CAMINO CONSTRUCTION, INC.**

1548 EAST 367<sup>th</sup> STREET  
EASTLAKE, OHIO 44095  
(440)942-1626  
FAX: (440)942-1696

Mr. Mark Schmitzer  
North Royalton City Engineer  
11545 Royalton Road  
North Royalton, Ohio 44133

**RE: GREGORY LANE - CULVERT OUTLET CHANGE ORDER**

Dear Mr. Schmitzer,

We are documenting the change order required to outlet the 19"x30" culvert on Gregory Lane down the westerly backyards and through a wooded section to the existing creek. We have referenced the "new scope" of work, the itemization for which has been previously sent to you. Also, in order to quantify the overall change to the contract price, we have deleted the entire Excavation item from the contract, and have added back the excavation on the job that has been performed in other areas not affected by this change.

<b>New Scope of Work</b>		<b>\$ 89,327.81</b>
<b>Less Entire Contract Excavation</b>	-	<b>(31,050.00)</b>
<b>Plus Contract Excavation Performed</b>	+	<b><u>23,000.00</u></b>

**OVERALL CHANGE IN CONTRACT PRICE \$ 81,277.81**

As we discussed yesterday, we have completed all of the work that would not be affected by the westerly backyard work. In order to not incur work stoppage charges, we have agreed to start ditching and restoring the westerly roadside ditches and driveway culverts. Obviously, some of these areas will be disturbed again for laydown and staging and backyard access. We expect to get paid for any re-work involved (we will try to keep it to a minimum). Finally, we want to emphatically state that this work will only carry us through Monday, September 29<sup>th</sup>. We are asking permission to start clearing and prepping the westerly backyards to keep things moving. Along the same lines, we are asking permission to order material. As you know, we have been extremely patient and forthright in conveying to you the workload remaining on the job throughout this process. We will reach a shut-down situation on Tuesday. We need to get creative to avoid further costs. Let's discuss this matter further.

Sincerely,

Domenic S. Camino